

Southern State Community College
Brown County
Week of September 9, 2013

Construction Weekly Update

Distribution List:

Nicole Roades
Kevin Boys
Jim Buck
Southern State

Jeff Kring
OFCC

Paul Orban
Derick Stadge
Giancarlo Del Vita
BHDP

Dennis Phillips
Justin Koenes
Nathan Minnich-Weber
Todd Clevinger
Tyler Brumbaugh
Quandel Construction

Weekly Update Contact:
Nathan Minnich-Weber
nminnichweber@quandel.com
(513) 200-7953

Week 13

Activities Completed

- * Excavation & Pouring of Footings
- * Form & Pour Foundation Walls - West
- * Excavate & Pour Column Pads - West
- * Structural Steel & Underground Pre-Installation Meetings

Activities in Progress

- * Form & Pour Foundation Walls (Elevator Pit Walls) - East
- * Excavate & Pour Column Pads (Elevator Pad) - East

Upcoming Activities

- * Site Electric Rough-In and Light Pole Bases
- * Electrical Rough-In Feeders for Interior of Building
- * Additional Fence & Tree Removal Along S.R. 32
- * Structural Steel Framing: Columns & Beams - Sequence 1
- * Site Pavement Asphalt Installation - Base Course

Progress photos attached, courtesy of Quandel



Digging the Elevator Pit



Rebar and Sump Pit Forms Installed for the Elevator Pit



Installing Footing Rebar in the Last Location



Leancrete Poured at Last Footing Location