

Southern State Community College
Brown County
Week of March 28, 2014

Construction Weekly Update

Distribution List:

Jim Buck
Nicole Roades
Kevin Boys
Peggy Chalker
Southern State

Jeff Kring
OFCC

Paul Orban
Derick Stadge
Giancarlo Del Vita
BHDP

Justin Koenes
Nathan Minnich-Weber
Todd Clevinger
Mitch Vickery
Quandel Construction

Weekly Update Contact:

Nathan Minnich-Weber
nminnichweber@quandel.com
(513) 200-7953

Week 37

Activities Completed

- * North classroom stucco complete
- * All restroom tile complete
- * All above ceiling inspections complete
- * Exterior doors installed
- * East air barrier complete
- * 2nd floor lighting energized
- * Temporary electric removed

Activities in Progress

- * Stucco West and East elevation
- * Installation of 2nd floor ceiling tile
- * Wall devicing
- * Hydro testing sprinkler system
- * Installation of laminate casework
- * Final coat paint
- * Technology cabling and devicing
- * Science casework fixtures
- * Electrical devicing in walls
- * Caulking exterior windows
- * Installing interior glazing

Upcoming Activities

- * Install elevator
- * Installation of wall mounted projectors
- * Carpet and vinyl flooring
- * Restroom fixtures
- * Installation of marker boards
- * Installing ceiling pads 1st floor
- * Starting the Maintenance building
- * Installing wood handrail trim
- * Installation of doors and hardware
- * Regrading around building
- * Site concrete walks

BHDP

Progress photos attached, courtesy of Quandel