

Southern State Community College
Brown County
Week of July, 8 2013

Construction Weekly Update

Distribution List:

Nicole Roades
Kevin Boys
Jim Buck
Southern State

Jeff Kring
OFCC

Paul Orban
Derick Stadge
BHDP

Dennis Phillips
Justin Koenes
Nathan Minnich-Weber
Todd Clevinger
Tyler Brumbaugh
Quandel Construction

Weekly Update Contact:
Nathan Minnich-Weber
nminnichweber@quandel.com
(513) 200-7953

Week 4

Activities Completed

- * Site Office Temporary Power

Activities in Progress

- * Pond Excavation
- * Mass Excavation
- * Installation of Phone and Internet Lines for Site Office

Upcoming Activities

- * Storm and Water Pipe Installation
- * Building Pad and Parking Lot Installation
- * Right of Way Fence Removal

Progress photos attached, courtesy of Quandel



Site Office Temporary Power Complete



Site Pond Holding Water



Site Dewatering Taking Place