

Southern State Community College
Brown County
Week of April 4, 2014

Construction Weekly Update

Distribution List:

Jim Buck
Nicole Roades
Kevin Boys
Peggy Chalker
Southern State

Jeff Kring
OFCC

Paul Orban
Derick Stadge
Giancarlo Del Vita
BHDP

Justin Koenes
Nathan Minnich-Weber
Todd Clevinger
Mitch Vickery
Quandel Construction

Weekly Update Contact:

Nathan Minnich-Weber
nminnichweber@quandel.com
(513) 200-7953

Week 39

Activities Completed

- * Restroom fixtures completed
- * Hot water boilers started
- * 2nd floor prepped for carpet
- * 2nd floor walls final coated
- * Window sills completed
- * Maintenance building topsoil stock piled
- * Elevator equipment and cab installed
- * Phone lines installed for fire alarm and elevator

Activities in Progress

- * Stucco East and North elevation
- * Installation of 1st floor ceiling tile in office area
- * 2nd floor floor prep and carpet installation
- * Installation of laminate casework
- * Final coat paint
- * Technology cabling and devicing
- * Installation of wall projectors
- * Heating and cooling controls
- * Fire Alarm testing
- * Installation of elevator equipment
- * Regrading around building

Upcoming Activities

- * Installation of service desk
- * Installation of vinyl flooring
- * Installation of marker boards
- * Lime stabilizing for Maintenance building
- * Installing wood handrail trim
- * Installation of doors and hardware
- * Site concrete walks
- * Installation of finish course asphalt

Progress photos attached, courtesy of Quandel





Starting the topsoil stripping at new maintenance building



Re-grading around north side of building



Sidewalk light bollard electric roughed in



Finishing last fume hood utilities



Installing 2nd floor wall outlets



Installing flush valves on restroom fixtures



Installing lobby ceiling tile



Continuing lobby ceilings



1st floor corridor ceilings completed



Finishing the drywall at the elevator openings



Finishing drywall at elevator doors 2nd floor



Sanding floors for carpet in nurses lab



Sanding floors for carpet in classroom 2nd floor



Cutting in for final coat paint on accent walls 2nd floor



Applying final coat paint in 2nd floor corridor



Applying labels on shut-off valves



View of lobby area