

Southern State Community College
Brown County
Week of May 5, 2014

Construction Weekly Update

Distribution List:

Jim Buck
Nicole Roades
Kevin Boys
Peggy Chalker

Southern State

Jeff Kring

OFCC

Paul Orban
Derick Stadge
Giancarlo Del Vita

BHDP

Justin Koenes
Nathan Minnich-Weber
Todd Clevinger
Mitch Vickery

Quandel Construction

Weekly Update Contact:

Nathan Minnich-Weber
nminnichweber@quandel.com
(513) 200-7953

Week 42

Activities Completed

- * Job trailer demobilized
- * Elevator final completed
- * 1st floor marker boards installed
- * Office floors completed
- * Bookstore floors completed
- * 2nd floor restroom partitions installed
- * 1st floor classroom carpet completed

Activities in Progress

- * 1st floor rubber tile and carpet
- * Site Concrete
- * 2nd floor marker boards
- * Installation of stair trim and cherry panels
- * Final coat paint
- * Doors and hardware 2nd floor
- * Installation of wall projectors
- * Spreading of top soil
- * Maintenance building footers
- * Installing interior and exterior caulking

Upcoming Activities

- * Erecting the maintenance building
- * Power washing the parking lot
- * Finish course asphalt
- * Building finals
- * Architects punch list
- * Landscaping
- * Asphalt striping

Progress photos attached, courtesy of Quandel





Unloading the new maintenance building



Continuing sidewalk pours



Grading and spreading topsoil



2nd floor staff offices



Elevator completed



Installing book store flooring




Installing entry drywall



Installing trim at balcony rails



2nd floor ladies restroom partitions installed



Installing stair floors



Laying the office area carpet



Office area floors completed




Library floors installed



Study rooms completed



Marker boards installed



Installing computer lab carpet



Technology room floors installed

