

Southern State Community College
Brown County
Week of May 21, 2014

Construction Weekly Update

Distribution List:

Jim Buck
Nicole Roades
Kevin Boys
Peggy Chalker
Southern State

Jeff Kring
OFCC

Paul Orban
Derick Stadge
Giancarlo Del Vita
BHDP

Justin Koenes
Nathan Minnich-Weber
Todd Clevinger
Mitch Vickery
Quandel Construction

Weekly Update Contact:

Nathan Minnich-Weber
nminnichweber@quandel.com
(513) 200-7953

Week 44

Activities Completed

- * Landscape trees and shrubs planted
- * Parking lot cleaned for asphalt
- * Lobby and community room floors complete
- * Door hardware complete
- * Specialties complete
- * Fountains installed
- * 2nd floor architects punch generated

Activities in Progress

- * Rubber tile at West stair
- * Maintenance building erection
- * Site seeding
- * Installation of stair trim and student desk rework
- * Final coat paint first floor
- * HVAC balancing
- * Contractors punchout 2nd floor
- * All areas punch out
- * Finish coat asphalt, striping and signage

Upcoming Activities

- * Maintenance building power
- * Maintenance building siding
- * Building finals
- * Maintenance building roofing
- * Exterior metal panels
- * Architects punch list
- * Landscaping
- * Asphalt striping
- * Life safety inspection
- * Exterior Metal panels
- * Asphalt striping

Progress photos attached, courtesy of Quandel

