

**Southern State Community College**  
**Brown County**  
Week of March 28, 2014

*Construction Weekly Update*

**Distribution List:**

Jim Buck  
Nicole Roades  
Kevin Boys  
Peggy Chalker  
**Southern State**

Jeff Kring  
**OFCC**

Paul Orban  
Derick Stadge  
Giancarlo Del Vita  
**BHDP**

Justin Koenes  
Nathan Minnich-Weber  
Todd Clevinger  
Mitch Vickery  
**Quandel Construction**

**Weekly Update Contact:**

*Nathan Minnich-Weber*  
[nminnichweber@quandel.com](mailto:nminnichweber@quandel.com)  
(513) 200-7953

Week 37

**Activities Completed**

- \* North classroom stucco complete
- \* All restroom tile complete
- \* All above ceiling inspections complete
- \* Exterior doors installed
- \* East air barrier complete
- \* 2nd floor lighting energized
- \* Temporary electric removed

**Activities in Progress**

- \* Stucco West and East elevation
- \* Installation of 2nd floor ceiling tile
- \* Wall devicing
- \* Hydro testing sprinkler system
- \* Installation of laminate casework
- \* Final coat paint
- \* Technology cabling and devicing
- \* Science casework fixtures
- \* Electrical devicing in walls
- \* Caulking exterior windows
- \* Installing interior glazing

**Upcoming Activities**

- \* Install elevator
- \* Installation of wall mounted projectors
- \* Carpet and vinyl flooring
- \* Restroom fixtures
- \* Installation of marker boards
- \* Installing ceiling pads 1st floor
- \* Starting the Maintenance building
- \* Installing wood handrail trim
- \* Installation of doors and hardware
- \* Regrading around building
- \* Site concrete walks

**BHDP**

*Progress photos attached, courtesy of Quandel*