

Southern State Community College
Brown County
Week of May 13, 2014

Construction Weekly Update

Distribution List:

Jim Buck
Nicole Roades
Kevin Boys
Peggy Chalker

Southern State

Jeff Kring

OFCC

Paul Orban
Derick Stadge
Giancarlo Del Vita

BHDP

Justin Koenes
Nathan Minnich-Weber
Todd Clevinger
Mitch Vickery

Quandel Construction

Weekly Update Contact:

Nathan Minnich-Weber
nminnichweber@quandel.com
(513) 200-7953

Week 43

Activities Completed

- * Maintenance building footings complete
- * Maintenance building floor slab complete
- * Maintenance building base course asphalt complete
- * Topsoil spreading complete
- * Sidewalks complete
- * Existing parking lot base course complete
- * 1st floor corridor carpet complete
- * Exterior and interior caulking complete
- * HVAC metal panels

Activities in Progress

- * 1st floor rubber tile and carpet
- * Maintenance building erection
- * Landscaping and seeding
- * Installation of stair trim and cherry panels
- * Final coat paint
- * Doors and hardware
- * Contractors punchout 2nd floor
- * Exterior sidewalk lighting

Upcoming Activities

- * Power washing the parking lot
- * Finish course asphalt
- * Building finals
- * Architects punch list
- * Landscaping
- * Asphalt striping
- * Life safety inspection
- * Exterior Metal panels
- * Asphalt striping

Progress photos attached, courtesy of Quandel





Forming the slab for the maintenance building



Paving the maintenance road



Prepping the drop off area concrete



Pouring the last piece of sidewalk



Installing the ADA mats at drop off area



Prepping for frost slabs at exit doors



Installing cherry wall panels



Cherry wall panels installed



Installing stair vinyl



Installing topsoil around pond area




Flex lab floors sealed



Installing balcony cable rails



Replacing science lab doors



Installing science lab drawers



Prepping lobby floors



Installing lobby tile