

**Southern State Community College**  
**Brown County**  
Week of May 21, 2014

***Construction Weekly Update***

**Distribution List:**

Jim Buck  
Nicole Roades  
Kevin Boys  
Peggy Chalker  
**Southern State**

Jeff Kring  
**OFCC**

Paul Orban  
Derick Stadge  
Giancarlo Del Vita  
**BHDP**

Justin Koenes  
Nathan Minnich-Weber  
Todd Clevinger  
Mitch Vickery  
**Quandel Construction**

***Weekly Update Contact:***

*Nathan Minnich-Weber*  
[nminnichweber@quandel.com](mailto:nminnichweber@quandel.com)  
(513) 200-7953

Week 44

**Activities Completed**

- \* Landscape trees and shrubs planted
- \* Parking lot cleaned for asphalt
- \* Lobby and community room floors complete
- \* Door hardware complete
- \* Specialties complete
- \* Fountains installed
- \* 2nd floor architects punch generated

**Activities in Progress**

- \* Rubber tile at West stair
- \* Maintenance building erection
- \* Site seeding
- \* Installation of stair trim and student desk rework
- \* Final coat paint first floor
- \* HVAC balancing
- \* Contractors punchout 2nd floor
- \* All areas punch out
- \* Finish coat asphalt, striping and signage

**Upcoming Activities**

- \* Maintenance building power
- \* Maintenance building siding
- \* Building finals
- \* Maintenance building roofing
- \* Exterior metal panels
- \* Architects punch list
- \* Landscaping
- \* Asphalt striping
- \* Life safety inspection
- \* Exterior Metal panels
- \* Asphalt striping

*Progress photos attached, courtesy of Quandel*

